

Western Wake Freeway
Raleigh-Durham Roadbuilders Project #208080
W/E 02/13/2011
Civil



Picture 1: Box Culvert Floor Slab

Picture 3: Paving with 'stringless' automatics south of I-540

Picture 2: Chipping Clearing Debris South of US 1

Picture 4: Storm Drain North of Old US 1

PROJECT WIDE STATS

Civil:

Bi-Weekly Overview: (Ongoing Activities)

- Nancy Branch to I-540: Placed AC Drainage Layer, graded ramp shoulders and removed one sediment basin.
- McCrimmon Pkwy to Nancy Branch: Placed AC drainage layer.
- McCrimmon Parkway: Completed guardrail, grading and temporary striping. Now opened to traffic.
- Carpenter Fire to McCrimmon: Placed AC drainage layer.
- Green Hope to Panther Creek: Installed shoulder drain.
- Batch Plant: Green Level West Yard: Completed plant assembly, installed pond liners, graded yard, worked on electrical.
- Jenks Rd to Roberts Road: Installed storm pipe.
- US 64 to Green Level Church: Installed storm pipe.
- Old US 1 to Apex BBQ: Excavated dirt, completed bottom pipe and continued installation of top pipe.
- US 1 to Old US 1: Excavated dirt, poured floor slab, wall and roof slab at box culvert. Completed clearing for CSX Railroad detour. Completed erosion control installation.
- Station 125+00 to US 1: Cleared/grubbed, continued excavation and poured floor slab at box culvert.
- Hwy 55 to Old Holly Springs: Cleared/grubbed and installed erosion control devices.

Western Wake Freeway
Raleigh-Durham Roadbuilders Project #208080
W/E 2/13/2011
Structures



Picture 1: Site #20 Green Level West Rd – Pouring columns
Picture 3: Site #6 US 1 – Stripping Southbound Cap

Picture 2: Site #24 Carpenter Fire Station Rd (RT) – Pouring bridge deck
Picture 4: Site #6 US 1 – Install MSE Panels

PROJECT WIDE STATS

Structures:

Utilities: (Ongoing Activities)

- AT&T installed a temporary underground copper line to remove the existing overhead line South of Apex BBQ and adjusted existing lines at Carpenter Fire Station for proposed storm drainage.
- Construction Supervision Service Inc (CSSI) has one remaining fire hydrant relocation on the West end of Green Hope School and has mobilized back to the proposed 36" casing between Olive Chapel and Beaver Creek Commons to complete casing installation.
- Bailey Contracting continued installation of 36" casing between US 1 and Old US 1.

Bridges Overview: (Ongoing Activities)

- Site #26 Nancy Branch: Slipped barrier wall northbound (left) and southbound (right).
- Site #24 Carpenter Fire Station Rd (right): Poured bridge deck.
- Site #21 Green Hope School Rd: Installed deck rebar.
- Site #20 Green Level West Rd: Formed/Poured/Stripped footers and columns.
- Site #19 White Oak Creek: Continued installation of SIP on southbound bridge.
- Site #11 Beaver Creek: Set girders on northbound and southbound bridge..
- Site #6 US 1: Installed MSE Panels. Formed/Poured columns and drove H-Pile.