

Western Wake Freeway
Raleigh-Durham Roadbuilders Project #208080
W/E 06/20/2010
Civil



Picture 1: Channel Improvement at Box 13 Outlet
Picture 3: Mass Haul South of Roberts Rd

Picture 2: Installing Skimmer Basin South of Roberts Rd
Picture 4: Setting 36" Headwall North of Jenks Rd

PROJECT WIDE STATS

Civil:

Clearing and Grubbing:

- Clearing and Grubbing from Roberts Rd to Jenks Rd
- Clearing and Grubbing from Jenks Rd to US 64
- Clearing and Grubbing from US 64 to Olive Chapel

Erosion Control:

- Erosion Control Installation between US 64 and Olive Chapel

Box Culvert:

- Box 14 channel improvements are complete
- Box 13 channel improvements are complete
- Box 12 continues
- Box 11 continues

Earthwork:

- Dirt Work(Fill) continues from Hwy 55 to Nancy Branch
- Dirt Work(Fill) continues from Carpenter Fire to Panther Creek
- Dirt Work(Cut) continues from Panther Creek to Green Hope School Rd
- Dirt Work (Fill) continues from Green Hope School Rd to Green Level West
- Dirt Work (Cut) continues from Roberts Rd to Green Level Church Rd

Western Wake Freeway
Raleigh-Durham Roadbuilders Project #208080
W/E 06/20/2010
Structures



Picture 1: Site #26 McCrimmon MSE Wall Panels End Bent #2

Picture 2: Site #26 McCrimmon SIP SB at Span A & B

Picture 3: Site #19 White Oak Creek Caps at Bent #4 & Bent #3 NB

Picture 4: Site #18 Jacks Branch – Formed and Poured Cap SB Bent # 2

PROJECT WIDE STATS

Structures:

Utilities

- Bailey Contracting is testing water main and installing gravity sewer north of Carpenter Fire Station Road
- Construction Supervision Service Inc completed 400' of casing for 14" sewer force main along Old Alston Road near NC 55 and is installing water main
- Moffat Pipe Inc is working on a 16" water main and a 10" sewer force main on both sides of Carpenter Fire Station Road
- AT&T and PSNC Gas began relocation of lines south of Carpenter Fire Station behind the 10" sewer force main installation.
- Time Warner Cable completed overhead relocation on the east and west end of Green Level West Road, AT&T to follow.
- Progress Energy relocated overhead power north of US 64 and wrecked lines, working on relocation along Kelly Road jug-handles
- Town of Apex Power completed relocation at Jenks and Green Level Church and is relocating overhead power lines south of US64
- DBE Subcontractor selection underway for remaining wet utility relocations in Section C, South of Green Hope School Road

Bridges

- Nancy Branch: Erected MSE Wall Panels.
- McCrimmon: Poured caps at Bent #1 NB & SB
- Panther Creek: Formed and Poured End Bent #1 NB & SB.
- White Oak Creek: Installed Drill Shafts Bent #2 NB & Bent #1 NB. NB Columns completed at Bent #4 and #3. NB Caps completed at Bent #5 and #4.
- Jacks Branch: Bent #2 NB & SB caps complete. Span B NB Girders set
- US 64: H Pile completed at Bent #1 NB & SB