

Western Wake Freeway
Raleigh-Durham Roadbuilders Project #208080
W/E 01/17/2010



Picture 1: RDR Installing Sediment Basins at CFS Road
Picture 3: Type B sediment dam at south of CFS Road

Picture 2: Steel for Temporary Trestle at Nancy Branch
Picture 4: 60" Temporary stream crossing installed at CFS

PROJECT WIDE STATS

Civil:

Clearing/Grubbing

- Clearing is complete from NC55 to Nancy Branch
- Clearing crews are working their way south of Carpenter Fire Station Road towards Panther Creek. Clearing is about 75% complete in this area.

Erosion Control

- From NC55 to Nancy Branch two skimmers basins and one Type B sediment dam has been completed.
- South of Carpenter Fire Station Road the erosion control measures are 75% complete with two skimmer basins, three Type B sediment dams and one 60" temporary stream crossing installed.

Earthwork

- Excavation and Embankment began with developing access to Nancy Branch and Panther Creek.
- Dirtwork crews began installing haul roads and stripping topsoil from NC55 to Nancy Branch.

Structures:

Bridges

Site 26-Nancy Branch Creek

- Crews have begun pre-tying rebar for use at the Nancy Branch Bridges.
- Raleigh-Durham Roadbuilders started fabricating the typical forms for the bridge abutments and wing walls.
- Steel that will be used to build the temporary trestle at Nancy Branch arrived onsite.

Utilities

- Progress Energy is the first utility contractor to begin relocation; they are scheduled to start 2.15.10.